



BELLEVUE FIRE DEPARTMENT
Fire Prevention Division
450 110th AVE NE
Bellevue, WA 98004
PH: 425.452.6872
FAX: 425.452.5287
www.bellevuewa.gov

CERTIFICATION GIVEN: WHITE ☐ YELLOW ☐ RED ☐

FIRE SPRINKLER SYSTEM CONFIDENCE TEST REPORT

SYSTEM _____ OF _____

Descriptive Location: _____

ADDRESS					TIME IN:	
NAME OF FACILITY					TIME OUT:	
TYPE OF TEST: MONTHLY ☐	SEMI ANNUAL ☐	ANNUAL ☐	QUARTERLY ☐	ACCEPTANCE ☐	DATE INSPECTED:	

WET SYSTEM

VALVE INFO: MAKE _____ MODEL _____ SN# _____ SIZE _____ DATE _____

	YES	NO	N/A		YES	NO	N/A
FLOW TEST CONDUCTED?	☐	☐	☐	FLOW SWITCHES, SUPERVISORY SWITCHES, AND ALARM BELL TESTED?	☐	☐	☐
STATIC PRESS: _____ PSI				ALARM BELL OPERATES?	☐	☐	☐
FLOW PRESS: _____ PSI							
PRESSURE REGULATING VALVES TESTED? (5YRS)	☐	☐	☐	SYSTEM INSPECTED AND LUBRICATED?	☐	☐	☐

DRY SYSTEM

☐ PREACTION

☐ DELUGE

VALVE INFO: MAKE _____ MODEL _____

	YES	NO	N/A		YES	NO	N/A		YES	NO	N/A
TRIP TEST (DRY TRIP) CONDUCTED? SYSTEM TRIPPED IN: _____ SECONDS	☐	☐	☐	FLOW SWITCHES, SUPERVISORY SWITCHES, AND ALARM BELL TESTED? STATIC PRESS: _____ PSI	☐	☐	☐	FLOW TEST CONDUCTED? FLOW PRESS: _____ PSI	☐	☐	☐
INTERNAL EXAM OF PIPING CONDUCTED IN _____ (REQUIRED EVERY 10 YRS)	☐	☐	☐	AIR COMPRESSOR REFILLS SYSTEM IN 30 MINUTES?	☐	☐	☐	WERE THE HEAT ACTUATION DEVICES TESTED ON PRE-ACTION & DELUGE SYSTEMS?	☐	☐	☐
TRIP TEST (FULL) DONE? (REQUIRED EVERY 3 YEARS)	☐	☐	☐	TIME FOR WATER TO REACH INSPECTOR'S TEST VALVE: _____ SECONDS	☐	☐	☐	ALARM BELL OPERATES?	☐	☐	☐
ALARM LINE VALVE LEFT IN OPEN POSITION?	☐	☐	☐	SYSTEM INSPECTED AND LUBRICATED?	☐	☐	☐	SYSTEM LOW POINTS DRAINED & RESTORED?	☐	☐	☐
ACCELERATOR (Q.O.D) PRESENT?	☐	☐	☐	DID Q.O.D. OPERATE PROPERLY?	☐	☐	☐	COMMENTS:			

ALARMS

	YES	NO	N/A		YES	NO	N/A		YES	NO	N/A
CENTRAL STATION MONITORING? COMPANY: _____	☐	☐	☐	ALARM REC'D AT CENTRAL STATION MONITORING?	☐	☐	☐	DID WATER MOTOR GONG TEST SATISFACTORILY?	☐	☐	☐
DID ELECTRIC FIRE ALARM TEST SATISFACTORILY?	☐	☐	☐	VALVE TAMPER MONITORING?	☐	☐	☐	WATER FLOW ALARM?	☐	☐	☐

CONTROL VALVES

	YES	NO	N/A		YES	NO	N/A		YES	NO	N/A
ARE ALL SPRINKLER SYSTEM CONTROL VALVES AND ALL OTHER VALVES IN THE APPROPRIATE OPEN OR CLOSED POSITION?	☐	☐	☐	ARE ALL CONTROL VALVES IN THE OPEN POSITION LOCKED / SEALED / TAMPERED? (CIRCLE ONE)	☐	☐	☐	ARE ALL SPRINKLER CONTROL VALVES PROPERLY IDENTIFIED WITH APPROPRIATE SIGNAGE?	☐	☐	☐

GENERAL

	YES	NO	N/A		YES	NO	N/A
HAVE THERE BEEN ANY CHANGES TO THE OCCUPANCY SINCE THE LAST INSPECTION?	☐	☐	☐	IS THE SYSTEM HYDRAULICALLY DESIGNED?	☐	☐	☐
SYSTEM SPRINKLER HEADS INSPECTED FOR PROPER PLACEMENT AND DAMAGE?	☐	☐	☐	IF HYDRAULICALLY DESIGNED, ARE RISERS PROPERLY MARKED PER NFPA 13?	☐	☐	☐
QUICK RESPONSE HEADS LESS THAN 20 YEARS OLD?	☐	☐	☐	GAUGES CHECKED FOR CALIBRATION OR REPLACED? (EVERY 5 YEARS)	☐	☐	☐
STANDARD RESPONSE HEADS LESS THAN 50 YEARS OLD?	☐	☐	☐	FIRE DEPARTMENT CONNECTIONS FREE FROM OBSTRUCTIONS?	☐	☐	☐
DRY TYPE HEADS LESS THAN 10 YEARS OLD?	☐	☐	☐	FIRE DEPARTMENT CONNECTION CAPS IN PLACE AND SECURE?	☐	☐	☐
SPARE STOCK OF SPRINKLER HEADS AND WRENCH AVAILABLE?	☐	☐	☐	TEMPERATURE— ARE SPRINKLERS THE PROPER TEMPERATURE RATINGS FOR THEIR LOCATIONS?	☐	☐	☐
IS THE SPRINKLER SYSTEM FREE OF ANY RECALLED HEADS OR DEVICES?	☐	☐	☐	SYSTEM LEFT IN SERVICE?	☐	☐	☐
ARE ALL SPRINKLERS FREE FROM CORROSION, LOADING OR OBSTRUCTION TO SPRAY DISCHARGE?	☐	☐	☐	ACCEPTABLE DRAIN TEST? SIZE OF VALVE: _____ INCH	☐	☐	☐
RECORD WATER PRESSURE AT RISER:							
STATIC: _____ PSI RESIDUAL: _____ PSI FLOW: _____ GPM							

COMMENTS

PROBLEMS FOUND :	YES	☐	NO	☐	
CORRECTIONS MADE:	YES	☐	NO	☐	
THE WASHINGTON ADMINISTRATIVE CODE (WAC) 212-80-175 WAS MODIFIED IN 2005 TO REQUIRE ANY PERSON THAT OFFERS TO CONTRACT TO PROVIDE INSPECTION AND TESTING OF WATER BASED FIRE PROTECTION SYSTEMS TO BE STATE CERTIFIED TO A MINIMUM OF NICET INSPECTION, TESTING, AND MAINTENANCE LEVEL 2. THIS IS TO CERTIFY THAT TESTS AND INSPECTIONS CONDUCTED AND DENOTED IN THIS REPORT ARE IN ACCORDANCE WITH THE STANDARDS ADOPTED BY THE WASHINGTON STATE BUILDING CODES COUNCIL AND THE WASHINGTON STATE FIRE MARSHAL. TESTS AND INSPECTIONS REQUIRED BY THIS EVALUATION HAVE BEEN CONDUCTED IN ACCORDANCE WITH NFPA 13 AND NFPA 25.					
TECHNICIAN NAME :					
PRINT NAME:					
SIGN :					